

<p>DESIGN INSTRUCTIONS and WORKSHEETS for a LESS than 2000 Gallons Per Day <b>SEPTIC SYSTEM</b> utilizing a LEACHFIELD</p> <p><b>\$150.00</b></p>	<p><u>For Office Use Only</u></p> <p>Approved <u>RM 7/21/09</u> (date)</p> <p>System shall not be covered until inspected. Request inspection 24 hours in advance.</p> <p>Inspected by <u>RM 7/28/09</u> (date)</p> <p>Permit 3-48-09</p>
---	---



A. General Information.

1. Name of Owner: David & Shelley Born
2. Location: Address 419 Meade Creek  
1/4 Section SE 1/4, Section 33, Township 55 N, Range 83 W
3. Subdivision or Tract: a) Name D3 tract  
b) Lot # \_\_\_\_\_, c) Block # \_\_\_\_\_, d) Date Platted or Approved \_\_\_\_\_  
e) Attach legal description of property ( from Sales Contract or Deed )

B. Site Information.

1. Lot Size: \_\_\_\_\_ ft. by \_\_\_\_\_ ft. Area: \_\_\_\_\_ sf or 35.73 Acres
2. Water Supply: \_\_\_\_\_ community, or ☒ private well
3. Ground Slope (at location of leachfield): \_\_\_\_\_ ft./100ft., or \_\_\_\_\_ %
4. Soil Description: Sandy, Loam, Clecke
5. Percolation Rate in minutes per inch (mpi) as determined from Percolation Test Procedure attachment. (The actual percolation test data must be submitted with the application).
  - a. If 3 to 5 holes were tested, the slowest rate (largest number) was 40 mpi.
  - b. If 6 or more holes were tested, the average percolation rate was \_\_\_\_\_ mpi.
  - c. If the percolation rate is less than 1 mpi or greater than 60 mpi, this site is unsuitable for a typical leachfield. Please contact the County Engineer's office for assistance.

6. The seasonally high groundwater level is N/A feet below the ground surface.

How and where was this determined? (Ground water test pits MUST be inspected by Sheridan County)

Contractor dug 7' + inspected. The  
test pit had no standing water and no sign of seasonal  
high water mark. The soil was a sandy loam and may percolate well.  
NO Impermeables were observed.

Who determined this? Contractor *Brendy Johnson* Date 7/15/09  
7/14/09

7. The depth to bedrock or to an unpermeable soil layer (perk rate greater than 60 mpi) is  
N/A feet below the ground surface. (If the depth to bedrock is greater  
than 12 feet, the exact depth is not necessary - answer: more than 12 ft.)

How was this determined?

MORE THAN 12 FEET

Who determined this and qualifications? *Jim*

8. Complete the blank *Site Plan detail sheet* included herein.

C. Septic Tank Information.

1. Tank size: 1,000 gallons, 1 compartment \_\_\_\_\_, or 2 compartment X  
2. Manufacturer: ~~Skyline~~ *Poto Model*, Model \_\_\_\_\_  
3. Supplier: *Shippens*, Phone \_\_\_\_\_  
4. Standard Septic Tank Detail Sheet must be completed.

D. Dosing Systems.

1. Is a dosing system required? Yes \_\_\_\_\_ No X  
(If no, skip to Section E.)

2. Pump information:

Manufacturer \_\_\_\_\_ Model \_\_\_\_\_ Flow \_\_\_\_\_

3. Pump Tank:

Manufacturer \_\_\_\_\_ Size \_\_\_\_\_

(The electrical control of the pump system requires a pump "On" switch, a pump "Off" switch, and a high water alarm).

E. Absorption system (leachfield) size calculations.

1. Design wastewater volume ( circle a, b, or c - and complete that section):

a. Permanent Structure: 150 gpd/bedroom x 2 bedrooms = 300 gpd

b. Mobile home: 1 or 2 bdrms = 350, 3 bdrms = 500, 4 bdrms = 650gpd (circle one )

c. Non-residential design loads ( show calculations as appropriate)

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

2. The absorption system loading rate is: 0. .35 gpd/sf.

(The loading rate is determined from your percolation rate and the "Loading Rate Table", Appendix PT, in the *Percolation Test Procedure* attachment)

3. The minimum required infiltrative surface area is calculated as follows:

$$\frac{\text{Wastewater volume (E.1.)}}{\text{Loading rate (E.2.)}} =$$

$$\frac{300 \text{ gpd}}{.35 \text{ gpd/sf}} = 857.14 \text{ sf}$$

F. Absorption system layout ( Leachfield ):

1. Type of system: ( check one )

Rock and perforated pipe Trench \_\_\_\_\_ complete part F.2.

Rock and perforated pipe Bed \_\_\_\_\_ complete part F.3.

Chamber Trench system X complete part F.4.

Chamber Bed system \_\_\_\_\_ complete part F.5.

2. Trench Design for Washed Rock and Perforated Pipe: (Distinct trenches with at least 3 feet of undisturbed soil between trenches)

a. Minimum infiltrative surface area required = \_\_\_\_\_ sf from E.3.

Choose your trench dimensions:

b. Total depth = \_\_\_\_\_ inches

c. Width = \_\_\_\_\_ inches

d. Depth below bottom of pipe = \_\_\_\_\_ inches ( 6" minimum)

Calculate minimum length of trench needed:

e. Square feet per linear foot =

(side + bottom + side) / 12 = \_\_\_\_\_ sf / foot [(d. + c. + d.) divided by 12].

f. Total minimum trench length = F.2.a. / F.2.e. = \_\_\_\_\_ linear feet

g. Trench layout Depending on the total minimum trench length required (F.2.f.);  
- (check one) choose one of the following:

\_\_\_\_\_ 1 single trench see *Single Trench Pipe Leachfield detail sheet*

\_\_\_\_\_ 2 trenches see *Two Trench Pipe Leachfield detail sheet*

\_\_\_\_\_ 4 trenches see *Four Trench Pipe Leachfield detail sheet*

\_\_\_\_\_ Multiple trenches see *Multiple Trench Pipe Leachfield detail sheet*  
(requires "D" Box)

3. Bed Design for Washed Rock and Perforated Pipe: (one continuous excavation - no distinct trenches)

a. Minimum infiltrative surface area required = \_\_\_\_\_ sf from E.3.

Choose your bed dimensions (must always be more than the minimum area required.)

b. Width \_\_\_\_\_ ft. Length \_\_\_\_\_ ft. = Total square feet \_\_\_\_\_ sf.

c. Bed layout: Complete *Bed Type Pipe Leachfield detail sheet*

4. Trench Design for Chamber Leachfield Systems: (Distinct trenches with at least 3 feet of undisturbed soil between trenches)
- Minimum infiltrative surface area required = 857 sf from E.3.
  - Choose your make and model of leachfield Chamber:  
 Manufacturer ADS, Model Aac 360  
 Width \_\_\_\_\_ inches, Height \_\_\_\_\_ inches, Length \_\_\_\_\_ feet & inches
  - Equivalent area per unit = 34.7 (See *Chamber Systems Attachment*)
  - Minimum number of units required is:  
 (Minimum area [F.4.a.] / Equivalent unit area [F.4.c.]) =  
 ( 857 / 34.7 ) = 25 units [round up]
  - Number of units to be used = 25 (same or more than F.4.d.)
  - Trench layout - Depending on the number of units to be used, choose one of the following:  
 \_\_\_\_\_ 1 single trench see *Single Trench Chambered Leachfield detail sheet*  
~~\_\_\_\_\_~~ X 2 trenches 12 + 13 units see *Two Trench Chambered Leachfield detail sheet*  
 \_\_\_\_\_ 4 trenches see *Four Trench Chambered Leachfield detail sheet*  
 \_\_\_\_\_ Multiple trenches see *Multiple Trench Chambered Leachfield detail sheet*  
 (requires "D" Box)
5. Bed Design for Chamber Leachfield Systems: ( one continuous excavation - no distinct trenches )
- Minimum infiltrative surface area required = \_\_\_\_\_ sf from E.3.
  - Choose your make and model of leachfield Chamber:  
 Manufacturer \_\_\_\_\_, Model \_\_\_\_\_  
 Width \_\_\_\_\_ inches, Height \_\_\_\_\_ inches, Length \_\_\_\_\_ feet & inches
  - Equivalent bed area per unit = \_\_\_\_\_ (See *Chamber Systems Attachment*)
  - Minimum number of units required is:  
 (Minimum area [ F.5.a. ] / Equivalent unit area [F.5.c.]) =  
 ( \_\_\_\_\_ / \_\_\_\_\_ ) = \_\_\_\_\_ units [round up]
  - Number of units to be used = \_\_\_\_\_ (same or more than F.5.d.)
  - Bed layout: Complete *Bed Type Chambered Leachfield detail sheet*

G. Site Plan and detail sheets:

1. A site plan sheet (site sketch) of your property showing the septic system and leachfield layout along with detail sheets which are appropriate for your specific system must be completed and submitted with these worksheets. Sheets which do not apply to your system need not be submitted. Empty boxes will appear throughout the plan and detail sheets. These boxes require that you fill in information and/or dimensions that apply to your specific design. Much, but not all, of this information can be obtained from the blanks you have just filled out throughout the worksheets. Please select and complete the appropriate sheets for your system.
2. A profile plan showing the elevations of flow from the house to the absorption system must be submitted with this application.

H. Installer Information:

Agent or Contractor's Name:

Rick Orlando

Business Name (if applicable):

Elite Excavation

Mailing Address:

1511 Mydland Rd.

Phone number:

Shoreland WY

I. General Comments:

Such as unusual site conditions or physical limitations, special requests, or any other pertinent information not previously explained in the worksheets.

---

---

---

---

J. Owner's name

David & Shelley Born

Mailing Address

2161 Coffeen Ave. Suite 503

Phone number


751-5092

Owners signature

David K Born Shelley N Born

(application will not be processed without owner's signature)

# SITE PLAN



# Standard Septic Tank

Manufacturer: Roto Mold Model: 1000g

Rated Size: \_\_\_\_\_ gallons One Compartment \_\_\_\_\_, or Two Compartments X

Is this septic tank on the Wyoming DEQ Approved Septic Tank List? if YES \_\_\_\_\_ STOP HERE!  
if NO \_\_\_\_\_ CONTINUE!

The requirements listed below and shown on the illustration apply to any tank used or site-built.


7. All small wastewater systems using a septic tank must have a minimum operating capacity of 1000 gallons. Additional capacity of 250 gallons per bedroom is required for each bedroom past four. Either one or two tanks may be used to meet this requirement.
8. The septic tank must be constructed of durable material not subject to rapid corrosion or decay and must be structurally sound and watertight. Steel tanks are not allowed.
9. Single compartment tanks shall have a minimum length to width ratio of 2:1.
10. Two compartment tanks shall have at least 50% of the volume in the first compartment.
11. Each compartment of the tank shall have an access opening with a minimum dimension of 20 inches in the least direction. Both inlet and outlet devices shall be accessible.
12. Clean-outs extending from each compartment to the surface with a minimum diameter of 6 inches must be provided. The access openings may be extended to the ground surface by use of a manway in lieu of a clean-out riser. All openings must be capped.

Material: \_\_\_\_\_ (such as concrete, polyethylene, etc.)

Inside dimensions in *Inches*  
Length \_\_\_\_\_ Width \_\_\_\_\_ Height \_\_\_\_\_ Liquid Depth \_\_\_\_\_ Air Space \_\_\_\_\_

Operating Capacity = (Length \* Width \* Liquid Depth) / 231 = \_\_\_\_\_ gallons


Please complete the cross-section drawing below:





# Two Trench Chambered Leachfield

This worksheet is for a trench type leachfield using chamber units. Where boxes appear please supply the dimensions of your leachfield.



Type of Chamber:



Brand BioDiffuser or ADS

Model Arch 36

Dimensions: Length \_\_\_\_\_

Width \_\_\_\_\_ Height \_\_\_\_\_

Number of Sections Req'd 25  
(From Section E.4)



## PERCOLATION TEST RESULTS

Name of Property Owner David & Shelley Born

Address of Property 419 Meade Creek

1. Performed by: Elite Excavation Test Date(s): 4/19/02 - 6/18/09  
 Credentials or Status of Tester: Contractor, installer  
 (Owner, contractor, installer, engineer, geologist, sanitarian, soil scientist, or other)
2. The **time interval (ti)** between water level measurements was: 10 minutes.
3. **TEST DATA:** The test holes were **PRESOAKED** for: \_\_\_\_\_ hours, or X overnight.

Test Hole # is:		1	2	3
Hole depth ( inches ) =		34"	37"	48"
Interval	Elapsed	Water	Water	Water
Number	Time	Level / Drop	Level / Drop	Level / Drop

Start = 0 min

1	<u>10</u>	<u><math>\frac{1}{2}</math></u>	<u>1"</u>	<u><math>\frac{1}{4}</math></u>
2	<u>20</u>	<u><math>\frac{1}{2}</math></u>	<u>1"</u>	<u><math>\frac{1}{2}</math></u>
3	<u>30</u>	<u><math>\frac{1}{2}</math></u>	<u>1"</u>	<u><math>\frac{1}{4}</math></u>
4	<u>40</u>	<u><math>\frac{1}{2}</math></u>	<u>1"</u>	<u><math>\frac{1}{4}</math></u>
5	<u>50</u>	<u><math>\frac{1}{2}</math></u>	<u>1"</u>	<u><math>\frac{1}{4}</math></u> OK
6	<u>60</u>	<u><math>\frac{1}{2}</math></u>	<u>1"</u>	<u><math>\frac{1}{4}</math></u>
7	—	—	—	—
8	—	—	—	—
9	—	—	—	—
10	—	—	—	—

Final Drop  
(NOT Total) = 1/2 1 1/4

Perc rate(mpi) is:

[ ti / Final Drop ] = 20 10 40

- a. If 6 or more holes were tested, the average perc rate was: \_\_\_\_\_ mpi, or
- b. If 3 to 5 holes were tested, the slowest perc rate (largest number) was: \_\_\_\_\_

Signature of person performing test \_\_\_\_\_

40 slow enough  
mpi. for soil  
observed

7/14/09

47 NEAR CREEK

7ft Test Pit dug with no standing water and no signs of seasonal High Water mark. Soil is sandy loam. It may per alright. No sign of any impermeable layers. Would make great fill soil or beach soil.

## Soil Exploration Pit – Sheridan County

521 Cat Creek Rd. – Test pit was dug to 7'0" with no ground water or seasonal ground water indicators present. No other impermeable layers were observed. The soil was mainly a sandy loam and the perc rate should be good.

RM – 7/14/09



3-48-09

Permit No.

# SHERIDAN COUNTY, WYOMING

## PERMIT TO CONSTRUCT

☒ Residential

☐ New

☒ Modified (Replacement)

☐ Commercial

☐ Permit Renewal

SITE ADDRESS: 419 MEADE CREEK RD.

Applicant: BORN, DAVE & SHELLY  
(Last) (First)

Mailing Address: 2161 COFFEEN AVE STE. 503  
(Street or P.O. Box)

SHERIDAN, WY 82801  
(City) (State) (Zip)

This permit hereby authorizes the Applicant to construct, install or modify a small wastewater facility located in \_\_\_\_\_ Subdivision, Block \_\_\_\_\_, Lot \_\_\_\_\_; or Unplatted Legal Description SE $\frac{1}{4}$ NW $\frac{1}{4}$   $\frac{1}{4}$ ; Sec. 33; T 55 N; R 83 W; in the County of Sheridan, Wyoming. This permit will be effective for a period of one (1) year from the date of issuance.

Authorized by:

E.A. N. Jensen  
County Engineer's Office  
County Inspector

7/21/09  
Date of Issuance

7/21/09

DAVE J. STELLY PEXEL

419 MEADE CREEK RD.

PERMIT: 3-46-09

PERC RATE: 40mpd

TANK: 1000g ROTO Mold 2 chamber

### ABSORPTION SYSTEM

WASTE WATER VOLUME:

$$150 \text{ gpd} / \text{bedroom} \times 2 \text{ bedrooms} = 300 \text{ gpd.}$$

LOAD RATING: 0.35

MINIMUM REQUIRED INFILTRATIVE SURFACE AREA:

$$300 \text{ gpd} \div 0.35 = 857.14$$


### ABSORPTION SYSTEM LAYOUT:

CHAMBER TRENCH SYSTEM



$$857 \text{ sf} \div 34.7 \text{ sf per unit} = 25 \text{ units}$$

$$\text{BIODIFFUSER ARC } 360 = 34.7 \text{ sf for TRENCH}$$

PROPOSED: 12 units in one row + 13 in another row.



DAVID & SHELLY BORN  
419 MEADE CREEK Rd.  
SHERIDAN, WY 82801  
PERMIT: 3-48-09  
INSPECTED: 7/28/09  
RM






\* NOT TO SCALE



## Final Inspection – Sheridan County


419 Meade Creek Rd - Final inspection photos showing leaching chamber absorption field and septic tank. Photos also show final design and location of the septic system on this property.

07/28/09\_RM









# PERMIT TO CONSTRUCT

☒ New

☐ Renewal

☐ Modified

Permit No. 3-54-82

This permit hereby authorizes the applicant:

<u>Pinkerton</u>	<u>Luman/Sandra</u>	
(Last)	(First)	(Middle)
<u>Route 1 Box 120C</u>		
(Street or P.O. Box)		
<u>Sheridan, Wyoming</u>	<u>82801</u>	
(City)	(State)	(Zip Code)

to construct, install or modify a small waste water facility located in (Subdivision) \_\_\_\_\_

BK \_\_\_\_\_ LT \_\_\_\_\_ (Legal Description) \_\_\_\_\_ ¼: Sect. 33

T 55 N R 83 W in the County of Sheridan in the State of Wyoming. This permit

shall be effective for a period of two years from the date of issuance.

Authorized by:

J.T.H.

Sheridan County Engineer

by John L. Laramore

September 13, 1982  
Date of Issuance

Fee paid.

# SMALL WASTEWATER FACILITY PERMIT

SHERIDAN COUNTY, WYOMING

Fee \$25.00

Subdivision \_\_\_\_\_ Bk \_\_\_\_\_ Lot \_\_\_\_\_ 1/4; Sec. 33; T 23 N; R 23 W

419 Meade Cr. Rd.

Owner or Sponsor Sherman and Pi. Kenter

Installer Tom Buckley

Mail Address Route 1

Mail Address \_\_\_\_\_

Telephone \_\_\_\_\_

Telephone \_\_\_\_\_

## GENERAL INFORMATION

- No. of Living Units One
- No. of Bedrooms Two
- Soil type Sandy loam
- Average of percolation test  
5 min / inch min / inch
- Ground slope \_\_\_\_\_ feet/100 ft.
- Water supply \_\_\_\_\_  
Municipal \_\_\_\_\_ Community \_\_\_\_\_  
Private \_\_\_\_\_
- Size of lot 39.9 Acres
- Remarks \_\_\_\_\_


## SEPTIC TANK

- Liquid Capacity 400 gallons
- Material Cement
- Length \_\_\_\_\_ Width \_\_\_\_\_ Depth \_\_\_\_\_
- Outlet Depth (from ground level) 3 ft.
- Distance from: Well 300 Waterlines 25

## SECONDARY TREATMENT

- Field 75 Bed 15 Other \_\_\_\_\_
- Total Sq. Ft. Required 250
- Number of lines 3 Ends Connected No
- Trench/Bed (width) 3 (length) 75
- Depth of gravel (below pipe) 6"  
above 12"
- Washed gravel Scoria Size 2" (18"-48")
- Depth of cover over pipe one foot
- Distance from: Well 300 Waterlines 25

PLOT PLAN (show lot lines, well, house, direction or slope, water lines, sewer lines, septic tank with dimensions; Indicate North.)



This system will be constructed in accordance with above specifications, design standards and regulations governing sewage systems in the State of Wyoming and Sheridan County.

The plans and specifications as shown are approved.

COUNTY ENGINEER J.T.H.

APPLICANT Sherman and Pi. Kenter

DATE 9-13-82 by J.T.H.

Do not write below this line.

The above system has been inspected and found to comply with the plans and specifications, but this permit in no way guarantees the continued performance of the system. System shall not be covered until inspected. Request in advance.

Installed by: Tom Buckley Inspected by: John Jackson Date: 9-10-82

Approved: J.T.H. County Engineer. Date: 9-10-82